



FALL CREEK REGIONAL WASTE DISTRICT

Box 44, Pendleton, Indiana 46064

Pending 12-18-84  
10-23222.0

3-1023222.00

APPLICATION FOR SEWER PERMIT

Permit No. 10 Date 12-3-84  
 Permit Void 90 days from Date of Issuance  
 Owner Name James Gause 122 W Central Way  
 Property Address 3rd Ave behind Bous garage - Brick ranch West Central  
 Lot # \_\_\_\_\_ P.O. Box R#3, Box 151  
 Town Pendleton, IN Zip Code 46064  
 Phone No phone Water Meter 5/8"  
 \$ 150.00 Tap on Fee Paid  
 \$ 25.00 Inspection fee paid

Application is hereby made for connection to the Fall Creek Regional Waste District Sewer System for the above listed property - Permit Type: Residential , Commercial \_\_\_\_\_, Industrial \_\_\_\_\_, or Governmental/Institutional \_\_\_\_\_. User Information \_\_\_\_\_.

All workmanship and materials shall conform to the standards of the District Ordinance as described in Ordinance 84-2 and 84-3 as amended. Acceptance and approval must be made by the District inspector or his duly authorized representative before backfilling and final connection is made to the main sewer lines. Any violation of applicable regulations will cause all lines and appurtenances in violation to be removed and replaced at the owners expense.

The Fall Creek Regional Waste District is responsible for the inspection, approval of materials, and installation techniques only. All costs for materials and installation and any liabilities resulting from same is the sole responsibility of the property owner.

I have read and fully understand the above provisions and agree to comply by said provisions.

X James Gause  
 APPLICANT(S) SIGNATURE

\*\*\*\*\*  
 INSPECTOR PK

Date inspected 12-19-84 Approved \_\_\_\_\_ Rejected \_\_\_\_\_

Reason for rejection UNSUPPORTED PIPE CONNECTION AT A CONNECTION - NO C.O. CAP

Date reinspected 12-20-84 Approved  Rejected \_\_\_\_\_

Notes:  
 Size Pipe 6"  
 Type Pipe PVC  
 Basement Yes \_\_\_\_\_ No   
 Sump Pump Yes \_\_\_\_\_ No   
 Downspout to Ground Yes  No \_\_\_\_\_ Pipe?  
 Septic Tank Pumped & filled Yes \_\_\_\_\_ No \_\_\_\_\_  
 Contractor AL PRITT  
 Special Conditions BACK TO BACK 45° VERTICAL AT P.L.

DUE TO ROCK IN TRENCH

