


City/Utility: Oliver Springs



LEAK REPORT

Date: 3-17-20

Crew Chief: ☒ Sheppard

Simmons ☐

Leak #: 10

☐ Spears

Moody ☐

Street Address: Airport Road 2 Clowers

| Type of Leak: | Size: | Material: |
|--|--|--|
| Meter <input type="checkbox"/> | 5/8" <input type="checkbox"/> | Poly <input checked="" type="checkbox"/> |
| Meter Yoke <input type="checkbox"/> | 3/4" <input checked="" type="checkbox"/> | Copper <input type="checkbox"/> |
| Service Line <input checked="" type="checkbox"/> | 1" <input type="checkbox"/> | Galvanized <input type="checkbox"/> |
| Valve <input type="checkbox"/> | 2" <input type="checkbox"/> | PVC <input type="checkbox"/> |
| Fire Hydrant <input type="checkbox"/> | 3" <input type="checkbox"/> | A/C <input type="checkbox"/> |
| Main Line <input type="checkbox"/> | 4" <input type="checkbox"/> | Cast Iron <input type="checkbox"/> |
| Other: _____ | 6" <input type="checkbox"/> | Ductile Iron <input type="checkbox"/> |
| | 8" <input type="checkbox"/> | Other: _____ |
| | 10" <input type="checkbox"/> | |
| | 12" <input type="checkbox"/> | |
| | 16" <input type="checkbox"/> | |
| | 18" <input type="checkbox"/> | |
| | 20" <input type="checkbox"/> | |
| | 24" <input type="checkbox"/> | |
| | 30" <input type="checkbox"/> | |
| | 36" <input type="checkbox"/> | |
| | Other <input type="checkbox"/> | |

Rating (1-5): 3

☒ Blue Dot on Box

☐ Blue ~~on~~ ^{Arrow pointing} on Leak Location

Notes: Leak at meter at Pallen

White & Blue Dot on Box

This is calculated at 60 PSI:

Leak Location Sketch:

This is calculated at 60 PSI:

| Rating | Pipe Leak Size | Gallons Lost/Day | |
|--------|--|------------------|--|
| 1 | • | 400 | |
| 2 | ● | 3,000 | |
| 3 | ● | 8,000 | |
| 4 | ● | 15,000 | |
| 5 | Severe Leak - Repair as soon as possible (20,000+ per day) | | |