


City/Utility: Oliver Springs



LEAK REPORT

Date: 3-18-20

Crew Chief: ☒ Sheppard

Simmons ☐

Leak #:

24

☐ Spears

Moody ☐

Street Address:

431 Airport Road

Type of Leak:	Size:	Material:		
Meter ☐	5/8" ☐	8" ☐	30" ☐	Poly ☐
Meter Yoke ☒	3/4" ☒	10" ☐	36" ☐	Copper ☐
Service Line ☐	1" ☐	12" ☐	Other ☐	Galvanized ☐
Valve ☐	2" ☐	16" ☐		PVC ☐
Fire Hydrant ☐	3" ☐	18" ☐		A/C ☐
Main Line ☐	4" ☐	20" ☐		Cast Iron ☐
Other: ☐	6" ☐	24" ☐		Ductile Iron ☐
				Other: ☐

Rating (1-5):

2

☒ Blue Dot on Box

☐ Blue X on Leak Location

Notes:

Blue X on Box Leaking In Box

This is calculated at 60 PSI:

Leak Location Sketch:

Rating	Pipe Leak Size	Gallons Lost/Day	
1	•	400	
2	•	3,000	
3	•	8,000	
4	•	15,000	
5	Severe Leak - Repair as soon as possible (20,000+ per day)		