City/Utility: <u>011</u>				INEERING PLO
Date: 3-16-20		Crew Chief: Sheppard Simmons		
Leak #:	t		Spears	Moody
Street Address: /	27 MidwA	1DK		
Type of Leak:	<i></i>	<u>Size:</u>		<u>Material:</u>
Meter	5/8"	8"	30"	Poly
Meter Yoke	3/4"	10"	36"	Copper
Service Line	1"	12"	Other	Galvanized
Valve	2"	16"		PVC
Fire Hydrant	3"	18"		A/C
Main Line	4"	20"		Cast Iron
Other:	6"	24"		Ductile Iron
		-± -	:	Other:
Rating (1-5):	3		·	
	Dot on Box		_ ue X on Leak Locati	

This is calculated	at 60 PSI:		Leak Location Sketch:		
Rating	Pipe Leak Size	Galions Lost/Day			
1	•	400			
2	•	3,000			
3		8,000			
4		15,000			
5	Severe Leak - Repair as soon as possible (20,000+ per day)				