

City/Utility: Oliver Springs



RYE
ENGINEERING PLC

LEAK REPORT

Date: 3-19-20

Crew Chief: ☒ Sheppard

Simmons ☐

Leak #: 34

☐ Spears

Moody ☐

Street Address: 803 Thacker ST

Type of Leak:	Size:	Material:
Meter <input type="checkbox"/>	5/8" <input type="checkbox"/>	8" <input type="checkbox"/>
Meter Yoke <input type="checkbox"/>	3/4" <input checked="" type="checkbox"/>	10" <input type="checkbox"/>
Service Line <input checked="" type="checkbox"/>	1" <input type="checkbox"/>	12" <input type="checkbox"/>
Valve <input type="checkbox"/>	2" <input type="checkbox"/>	16" <input type="checkbox"/>
Fire Hydrant <input type="checkbox"/>	3" <input type="checkbox"/>	18" <input type="checkbox"/>
Main Line <input type="checkbox"/>	4" <input type="checkbox"/>	20" <input type="checkbox"/>
Other: <input type="text"/>	6" <input type="checkbox"/>	24" <input type="checkbox"/>
		Other: <input type="text"/>

Rating (1-5): 3

☐ Blue Dot on Box

☒ Blue X on Leak Location

Arrow pointing to location

Notes:

This is calculated at 60 PSI:

Leak Location Sketch:

Rating	Pipe Leak Size	Gallons Lost/Day	
1	•	400	
2	●	3,000	
3	●	8,000	
4	●	15,000	
5	Severe Leak - Repair as soon as possible (20,000+ per day)		