

City/Utility: Oliver Springs



RYE
ENGINEERING PLC

LEAK REPORT

Date: 3/25/20

Crew Chief:

☐ Sheppard

☒ Simmons

Leak #:

51

☐ Spears

☐ Moody

Street Address:

644 Butler Mill RD

Type of Leak:

Meter ☒

Meter Yoke ☐

Service Line ☐

Valve ☐

Fire Hydrant ☐

Main Line ☐

Other: _____

Size:

5/8" ☐

8" ☐

30" ☐

3/4" ☒

10" ☐

36" ☐

1" ☐

12" ☐

Other ☐

2" ☐

16" ☐

3" ☐

18" ☐

4" ☐

20" ☐

6" ☐

24" ☐

Material:

Poly ☒

Copper ☐

Galvanized ☐

PVC ☐

A/C ☐

Cast Iron ☐

Ductile Iron ☐

Other: _____

Rating (1-5):

3

☐ Blue X on Box

☐ Blue X on Leak Location

☒ Blue Arrow Pointing to Leak

Notes: Leaking in the Box

This is calculated at 60 PSI:

Leak Location Sketch:

Rating	Pipe Leak Size	Gallons Lost/Day
1	•	400
2	●	3,000
3	●	8,000
4	●	15,000
5	Severe Leak - Repair as soon as possible (20,000+ per day)	