

City/Utility: Oliver Springs



RYE
ENGINEERING PLC

LEAK REPORT

Date: 3/26/20

Crew Chief: ☐ Sheppard ☒ Simmons
☐ Spears ☐ Moody

Leak #: 54

Street Address: 650 Hen Valley Rd

Type of Leak:	Size:	Material:		
Meter <input type="checkbox"/>	5/8" <input type="checkbox"/>	8" <input type="checkbox"/>	30" <input type="checkbox"/>	Poly <input checked="" type="checkbox"/>
Meter Yoke <input type="checkbox"/>	3/4" <input checked="" type="checkbox"/>	10" <input type="checkbox"/>	36" <input type="checkbox"/>	Copper <input type="checkbox"/>
Service Line <input checked="" type="checkbox"/>	1" <input type="checkbox"/>	12" <input type="checkbox"/>	Other <input type="checkbox"/>	Galvanized <input type="checkbox"/>
Valve <input type="checkbox"/>	2" <input type="checkbox"/>	16" <input type="checkbox"/>		PVC <input type="checkbox"/>
Fire Hydrant <input type="checkbox"/>	3" <input type="checkbox"/>	18" <input type="checkbox"/>		A/C <input type="checkbox"/>
Main Line <input type="checkbox"/>	4" <input type="checkbox"/>	20" <input type="checkbox"/>		Cast Iron <input type="checkbox"/>
Other: _____	6" <input type="checkbox"/>	24" <input type="checkbox"/>		Ductile Iron <input type="checkbox"/>
				Other: _____

Rating (1-5): 3

☐ Blue X on Box

☐ Blue X on Leak Location

☒ Blue Arrow Pointing to Leak

Notes: _____

This is calculated at 60 PSI:

Leak Location Sketch:

Rating	Pipe Leak Size	Gallons Lost/Day	
1	•	400	
2	●	3,000	
3	●	8,000	
4	●	15,000	
5	Severe Leak - Repair as soon as possible (20,000+ per day)		