



Defect Listing

Pipe Segment Refere... C2-2_C2-1	City Oliver Springs	Street Bennett	Material Fibreglass Reinforc...	Location C... Light High...	Sewer Use Sanitary
Upstream MH C2-2	Total Length 235.8	Year Laid	Shape Circular	Location Details	
DS Manhole C2-1	Length surveyed 235.8	Year Renewed	Height 8	Width 8	Pipe Joint... N/A


SPR N/A	MPR N/A	PO Number 4397-03	Customer GRW
SPRI N/A	MPRI N/A	Work Order 4397-02	Purpose Pre-Rehabilitation Survey
QSR N/A	QMR N/A		
OPR N/A	Surveyed By Barry Rogers	Direction Downstream	Date 20150723
OPRI N/A	Certificate Number U-1012-16405	Pre-Cleaning Jetting	Time 10:16
	Date Cleaned 20150723	End Time 10:28	Weather Heavy Rain
			Media label
			Additional Info

Distance	Condition	Cont. Dfct.	Values			Joint	Clock Position		Grade
			1st	2nd	%		At/From	To	
0.0 ft.	Access Point Manhole				0	<input type="checkbox"/>			
Remarks: C2-2									
0.0 ft.	Water Level				5	<input type="checkbox"/>			
4.0 ft.	Tap Factory Made		6		0	<input type="checkbox"/>	3		
10.2 ft.	Tap Factory Made		6		0	<input type="checkbox"/>	9		
125.2 ft.	Tap Factory Made		6		0	<input type="checkbox"/>	3		
232.6 ft.	Water Level				0	<input type="checkbox"/>			
235.8 ft.	Access Point Manhole				0	<input type="checkbox"/>			
Remarks: C2-1									




Image Report 4/Page


Pipe Segment Refere...	City	Street	Material	Location C...	Sewer Use
C2-2_C2-1	Oliver Springs	Bennett	Fibreglass Reinforc...	Light High...	Sanitary
Upstream MH	Total Length	Year Laid	Shape	Location Details	
C2-2	235.8		Circular		
DS Manhole	Length surveyed	Year Renewed	Height	Width	Pipe Joint...
C2-1	235.8		8	8	N/A




Distance: 0.0 ft. Grade: 0
Condition: Access Point Manhole
Remarks: C2-2



Distance: 0.0 ft. Grade: 0
Condition: Water Level
Remarks: N/A



Distance: 4.0 ft. Grade: 0
Condition: Tap Factory Made
Remarks: N/A




Distance: 10.2 ft. Grade: 0
Condition: Tap Factory Made
Remarks: N/A




Image Report 4/Page

Pipe Segment Refere...	City	Street	Material	Location C...	Sewer Use
C2-2 C2-1	Oliver Springs	Bennett	Fibreglass Reinforc...	Light High...	Sanitary
Upstream MH	Total Length	Year Laid	Shape	Location Details	
C2-2	235.8		Circular		
DS Manhole	Length surveyed	Year Renewed	Height	Width	Pipe Joint...
C2-1	235.8		8	8	N/A



Distance: 125.2 ft. Grade: 0
Condition: Tap Factory Made
Remarks: N/A



Distance: 232.6 ft. Grade: 0
Condition: Water Level
Remarks: N/A



Distance: 235.8 ft. Grade: 0
Condition: Access Point Manhole
Remarks: C2-1



PACP Conditions

Pipe Segment Refere... C2-2_C2-1	City Oliver Springs	Street Bennett	Material Fibreglass Reinforc...	Location C... Light High...	Sewer Use Sanitary
Upstream MH C2-2	Total Length 235.8	Year Laid	Shape Circular	Location Details	
DS Manhole C2-1	Length surveyed 235.8	Year Renewed	Height 8	Width 8	Pipe Joint... N/A
SPR N/A	MPR N/A	PO Number 4397-03		Customer GRW	
SPRI N/A	MPRI N/A	Work Order 4397-02		Purpose Pre-Rehabilitation Survey	
QSR N/A	QMR N/A	Direction Downstream		Date 20150723	
OPR N/A	Surveyed By Barry Rogers	Pre-Cleaning Jetting		Media label	
OPRI N/A	Certificate Number U-1012-16405	Time 10:16		Weather Heavy Rain	
Date Cleaned 20150723			End Time 10:28		Additional Info

			Structural Ratings			O & M Ratings			Combined Ratings		
			Grade Rating	No. Occur.	Rating	Grade Rating	No. Occur.	Rating	Grade Rating	No. Occur.	Rating
Normal Defects											
Continuous Defects			1	0	0	1	0	0	1	0	0
			2	0	0	2	0	0	2	0	0
			3	0	0	3	0	0	3	0	0
			4	0	0	4	0	0	4	0	0
			5	0	0	5	0	0	5	0	0
Code	ID	Length									