



Defect Listing

Pipe Segment Refere... D8-1_D8-1A	City Oliver Springs	Street Michelle Ln	Material Concrete Pipe (non-...	Location C... Light High...	Sewer Use Sanitary
Upstream MH D8-1	Total Length 326.1	Year Laid	Shape Circular	Location Details	
DS Manhole D8-1A	Length surveyed 326.1	Year Renewed	Height 8	Width 8	Pipe Joint... 4


SPR N/A	MPR 11	PO Number 4397-03	Customer GRW
SPRI N/A	MPRI 2.8	Work Order 4397-02	Purpose Pre-Rehabilitation Survey
QSR N/A	QMR 4131		
OPR 11	Surveyed By Barry Rogers	Direction Downstream	Date 20150706
OPRI 2.8	Certificate Number U-1012-16405	Pre-Cleaning Jetting	Time 09:06
	Date Cleaned 20150706	End Time 09:26	Weather Dry
			Additional Info correct line segmen...

Distance	Condition	Cont. Dfct.	Values			Joint	Clock Position		Grade
			1st	2nd	%		At/From	To	
0.0 ft.	Access Point Manhole				0	<input type="checkbox"/>			
Remarks: D8-1									
0.0 ft.	Water Level				10	<input type="checkbox"/>			
9.1 ft.	Tap Factory Made		6		0	<input type="checkbox"/>	9		
9.1 ft.	Infiltration Runner				0	<input type="checkbox"/>	9		4
38.3 ft.	Water Level Sag				35	<input type="checkbox"/>			3
68.4 ft.	Water Level Sag				25	<input type="checkbox"/>			2
204.9 ft.	Water Level Sag				15	<input type="checkbox"/>			2
222.4 ft.	Water Level				30	<input type="checkbox"/>			
268.6 ft.	Tap Factory Made		6		0	<input type="checkbox"/>	3		
323.6 ft.	Tap Factory Made Active		6		0	<input type="checkbox"/>	6		
324.5 ft.	Water Level				5	<input type="checkbox"/>			
326.1 ft.	Access Point Manhole				0	<input type="checkbox"/>			
Remarks: D8-1A									




Image Report 4/Page


Pipe Segment Refere... D8-1_D8-1A	City Oliver Springs	Street Michelle Ln	Material Concrete Pipe (non-...		Location C... Light High...	Sewer Use Sanitary
Upstream MH D8-1	Total Length 326.1	Year Laid	Shape Circular		Location Details	
DS Manhole D8-1A	Length surveyed 326.1	Year Renewed	Height 8	Width 8	Pipe Joint... 4	




Distance: 0.0 ft. Grade: 0
Condition: Access Point Manhole
Remarks: D8-1



Distance: 0.0 ft. Grade: 0
Condition: Water Level
Remarks: N/A



Distance: 9.1 ft. Grade: 0
Condition: Tap Factory Made
Remarks: N/A



Distance: 9.1 ft. Grade: 4
Condition: Infiltration Runner
Remarks: N/A




Image Report 4/Page

Pipe Segment Refere...	City	Street	Material	Location C...	Sewer Use
D8-1_D8-1A	Oliver Springs	Michelle Ln	Concrete Pipe (non-...	Light High...	Sanitary
Upstream MH	Total Length	Year Laid	Shape	Location Details	
D8-1	326.1		Circular		
DS Manhole	Length surveyed	Year Renewed	Height	Width	Pipe Joint...
D8-1A	326.1		8	8	4



Distance: 38.3 ft. Grade: 3
Condition: Water Level Sag
Remarks: N/A



Distance: 68.4 ft. Grade: 2
Condition: Water Level Sag
Remarks: N/A



Distance: 204.9 ft. Grade: 2
Condition: Water Level Sag
Remarks: N/A




Distance: 222.4 ft. Grade: 0
Condition: Water Level
Remarks: N/A




Image Report 4/Page


Pipe Segment Refere...	City	Street	Material	Location C...	Sewer Use
D8-1_D8-1A	Oliver Springs	Michelle Ln	Concrete Pipe (non-...	Light High...	Sanitary
Upstream MH	Total Length	Year Laid	Shape	Location Details	
D8-1	326.1		Circular		
DS Manhole	Length surveyed	Year Renewed	Height	Width	Pipe Joint...
D8-1A	326.1		8	8	4




Distance: 268.6 ft. Grade: 0
Condition: Tap Factory Made
Remarks: N/A



Distance: 323.6 ft. Grade: 0
Condition: Tap Factory Made Active
Remarks: N/A



Distance: 324.5 ft. Grade: 0
Condition: Water Level
Remarks: N/A



Distance: 326.1 ft. Grade: 0
Condition: Access Point Manhole
Remarks: D8-1A



PACP Conditions

Pipe Segment Refere...	City	Street	Material	Location C...	Sewer Use
D8-1_D8-1A	Oliver Springs	Michelle Ln	Concrete Pipe (non-...	Light High...	Sanitary
Upstream MH	Total Length	Year Laid	Shape	Location Details	
D8-1	326.1		Circular		
DS Manhole	Length surveyed	Year Renewed	Height	Width	Pipe Joint...
D8-1A	326.1		8	8	4
SPR	N/A	MPR	11	Customer	
SPRI	N/A	MPRI	2.8	GRW	
QSR	N/A	QMR	4131	Purpose	
				Pre-Rehabilitation Survey	
OPR	Surveyed By	Direction	Date	Media label	
11	Barry_Rogers	Downstream	20150706		
OPRI	Certificate Number	Pre-Cleaning	Time	Weather	
2.8	U-1012-16405	Jetting	09:06	Dry	
Date Cleaned			End Time	Additional Info	
20150706			09:26	correct line segmen...	

[illegible]